EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Culverts in Various Places in ward No. 09, Amruthahalli
2	Amount of Work Portion	7,77,097.00
3	Estimated Cost	10.00 Lakhs
4	Name of Contractor	M/s Ashok Construction, Prop, Sri. Ashok C
5	Agreement No	163 | 14.3.23
6	No and date under which work order issued	BBMP/EE/BTP/WO/163/2022-23 Date: 14.03.2023
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	12.6.23
9	Date of receipt of application in the sub division office	12.6.23
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	40 y.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	215 Days
15	Date of recommending time limit applied for	14.6.23 to 18.1.24.
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	60 y.
18	Probable time required for completion of remaining work	18-1-24
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to health issue of Contractor, Hence EOT may be Approved with nominal Penality
22	Remarks of the EE with the daily rate of penalty proposed	As per BEE recommendation EOT may be Approved with Nominal Penality.

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬೃಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Dt. 12-06-2023.
Place: Bengaluru.

To

The Assistant Executive Engineer,
Kodigehalli Sub-Division,
BBMP - Bengaluru.

Respected Sir,

Sub:- Regarding Approval of Extension of time to Civil Work.

Ref:- BBMP/EE/BTP/WO/163/22-23 dt 14.03.2023

With reference to the Subject, I the Undersigned, Contractor/firm Ashok.C - M/s. Ashok Constructions, is executing the Civil work, as per Reference Work order No./Date, & also around 40 % of civil work completed.

In the mean time, due to my health issue Iam not in a state to continue the civil work. Hence your kind self. I request you to Approve extension of time for a period of 215 days & oblig.

Thankingly

With Regards,

Ashok.C

AEE

AC-V
12/6/23
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore